

Appendix 8 - Next Stage Programme

ID	Task Name	Duration	Start	Finish	Predecessors	Successors	Gantt Chart																											
							Q2	Q3	Q4	2026	Q1	Q2	Q3	Q4	2027	Q1	Q2	Q3	Q4	2028	Q1	Q2	Q3	Q4	2029	Q1	Q2	Q3	Q4	2030	Q1	Q2		
1	1.300291 Asymchem PDF Extension Programme	1005 days	Wed 01/07/26	Tue 07/05/30			Asymchem PDF Extension Programme																											
2	1.1 Concept Design Appointment	0 days	Wed 01/07/26	Wed 01/07/26		3	Concept Design Appointment																											
3	1.2 Mobilisation	10 days	Wed 01/07/26	Tue 14/07/26	2	6,7	Mobilisation																											
4																																		
5	1.3 RIBA Stage 2 - Concept Design	160 days	Wed 15/07/26	Tue 23/02/27			RIBA Stage 2 - Concept Design																											
6	1.3.1 Site Visit/Kick Off	5 days	Wed 15/07/26	Tue 21/07/26	3		Site Visit/Kick Off																											
7	1.3.2 Information Gathering (RFIs)	10 days	Wed 15/07/26	Tue 28/07/26	3	10,11,12,13,14	Information Gathering (RFIs)																											
8	1.3.3 Constructability & Commissionability Workshop	5 days	Wed 29/07/26	Tue 04/08/26	7	25	Constructability & Commissionability Workshop																											
9	1.3.4 3rd Party Consultants/Surveys	40 days	Wed 29/07/26	Tue 22/09/26			3rd Party Consultants/Surveys																											
24	1.3.5 Process	80 days	Wed 05/08/26	Tue 24/11/26		61	Process																											
25	1.3.5.1 Map Process Steps and Material Handling	15 days	Wed 05/08/26	Tue 25/08/26	8	26,111FS-5 d	Map Process Steps and Material Handling																											
26	1.3.5.2 Detail Operational Procedures for Each	15 days	Wed 26/08/26	Tue 15/09/26	25	27,28,29	Detail Operational Procedures for Each Step																											
27	1.3.5.3 Calculate Utility Usage	20 days	Wed 16/09/26	Tue 13/10/26	26	30,31	Calculate Utility Usage																											
28	1.3.5.4 Concept PFD	20 days	Wed 16/09/26	Tue 13/10/26	26	60	Concept PFD																											
29	1.3.5.5 Concept Equipment List	15 days	Wed 16/09/26	Tue 06/10/26	26	30,31,34,49,50	Concept Equipment List																											
30	1.3.5.6 Internal Equipment Sizing	15 days	Wed 14/10/26	Tue 03/11/26	29,27	32	Internal Equipment Sizing																											
31	1.3.5.7 External Equipment Sizing	15 days	Wed 14/10/26	Tue 03/11/26	29,27	33	External Equipment Sizing																											
32	1.3.5.8 Internal Layout	15 days	Wed 04/11/26	Tue 24/11/26	30	39	Internal Layout																											
33	1.3.5.9 External Layout	15 days	Wed 04/11/26	Tue 24/11/26	31	39	External Layout																											
34	1.3.6 Long Lead Equipment Technical Specification	40 days	Wed 07/10/26	Tue 01/12/26	29		Long Lead Equipment Technical Specification																											
35	1.3.7 Architectural	110 days	Wed 29/07/26	Tue 29/12/26		61	Architectural																											
36	1.3.7.1 Welfare Facilities Modifications	10 days	Wed 29/07/26	Tue 11/08/26	7		Welfare Facilities Modifications																											
37	1.3.7.2 Initial Internal Overall Plan	25 days	Wed 29/07/26	Tue 01/09/26	7	38,49,44	Initial Internal Overall Plan																											
38	1.3.7.3 Concept Fire Strategy	10 days	Wed 02/09/26	Tue 15/09/26	37		Concept Fire Strategy																											
39	1.3.7.4 Plans, Sections and Elevations	25 days	Wed 25/11/26	Tue 29/12/26	32,33,48,49,47,40		Plans, Sections and Elevations																											
40	1.3.8 Civil/Structural	40 days	Wed 30/12/26	Tue 23/02/27	39		Civil/Structural																											
41	1.3.8.1 Indicative Structural Grid	20 days	Wed 30/12/26	Tue 26/01/27	7	42	Indicative Structural Grid																											
42	1.3.8.2 Proposed Foundation Strategy	20 days	Wed 27/01/27	Tue 23/02/27	41		Proposed Foundation Strategy																											
43	1.3.9 Building Services	55 days	Wed 02/09/26	Tue 17/11/26		61	Building Services																											
44	1.3.9.1 AHU Zoning	5 days	Wed 02/09/26	Tue 08/09/26	37	45	AHU Zoning																											
45	1.3.9.2 HVAC Calculations	5 days	Wed 09/09/26	Tue 15/09/26	44	48,51,46,47	HVAC Calculations																											
46	1.3.9.3 Define Utility Requirements	5 days	Wed 16/09/26	Tue 22/09/26	45		Define Utility Requirements																											
47	1.3.9.4 Chiller Sizing	10 days	Wed 16/09/26	Tue 29/09/26	45	39,52,54	Chiller Sizing																											
48	1.3.9.5 AHU Sizing	10 days	Wed 16/09/26	Tue 29/09/26	45	39,52,50,54	AHU Sizing																											
49	1.3.9.6 LEV Sizing	5 days	Wed 07/10/26	Tue 13/10/26	29,37	39,51,52,50,55	LEV Sizing																											
50	1.3.9.7 Prelim Stack Sizing	5 days	Wed 14/10/26	Tue 20/10/26	48,49	52	Prelim Stack Sizing																											
51	1.3.9.8 Main Duct Routing	15 days	Wed 14/10/26	Tue 03/11/26	49,45	52	Main Duct Routing																											
52	1.3.9.9 Equipment Sections and Layouts	10 days	Wed 04/11/26	Tue 17/11/26	47,48,49,51,50		Equipment Sections and Layouts																											
53	1.3.9.10 BMS Strategy	10 days	Wed 30/09/26	Tue 13/10/26	54FF	61	BMS Strategy																											
54	1.3.9.11 Building Services Equipment List	0 days	Tue 13/10/26	Tue 13/10/26	47,48,49	56,53FF	Building Services Equipment List																											
55	1.3.10 Electrical	25 days	Wed 14/10/26	Tue 17/11/26		61	Electrical																											
56	1.3.10.1 Load Calculations	5 days	Wed 14/10/26	Tue 20/10/26	29,54	57	Load Calculations																											
57	1.3.10.2 Generator and UPS Philosophy and Sizing	10 days	Wed 21/10/26	Tue 03/11/26	56	58	Generator and UPS Philosophy and Sizing																											
58	1.3.10.3 High Level Schematics/ Electrical Strategy	10 days	Wed 04/11/26	Tue 17/11/26	57		High Level Schematics/ Electrical Strategy																											
59	1.3.11 Controls	15 days	Wed 14/10/26	Tue 03/11/26		61	Controls																											
60	1.3.11.1 Concept Controls Architecture Drawing	15 days	Wed 14/10/26	Tue 03/11/26	28,29		Concept Controls Architecture Drawing																											
61	1.3.12 Concept Design Development Completed	0 days	Tue 29/12/26	Tue 29/12/26	24,35,43,55,56	67,63	Concept Design Development Completed																											
62	1.3.13 Concept Design Reviews	10 days	Wed 30/12/26	Tue 12/01/27			Concept Design Reviews																											
63	1.3.13.1 IDC & P2P	5 days	Wed 30/12/26	Tue 05/01/27	61	64,65,66	IDC & P2P																											
64	1.3.13.2 Constructability	5 days	Wed 06/01/27	Tue 12/01/27	63		Constructability																											
65	1.3.13.3 Commissionability	5 days	Wed 06/01/27	Tue 12/01/27	63		Commissionability																											
66	1.3.13.4 GMP	5 days	Wed 06/01/27	Tue 12/01/27	63		GMP																											
67	1.3.14 Finalise Risk Register, Cost Plan and Next Stage Programme	5 days	Wed 30/12/26	Tue 05/01/27	61	68SS	Finalise Risk Register, Cost Plan and Next Stage Programme																											
68	1.3.15 Concept Report Writing	15 days	Wed 30/12/26	Tue 19/01/27	67SS	69	Concept Report Writing																											
69	1.3.16 Issue Concept Report	0 days	Tue 19/01/27	Tue 19/01/27	68	70	Issue Concept Report																											
70	1.3.17 Client Review & Actions	1 mon	Wed 20/01/27	Tue 16/02/27	69	73,71	Client Review & Actions																											
71	1.3.18 Concept Stage Gate - Instruction to Proceed to Next Stage	0 days	Tue 16/02/27	Tue 16/02/27	70		Concept Stage Gate - Instruction to Proceed to Next Stage																											

