

文字记录：20260909_150447 2026年9月9日

会议主题：20260909_150447

上传时间：2026年9月9日（周三） 15:33（GMT+08）

智能纪要：[20260909_150447 2026年9月9日](#)

说话人 1 00:00:00

Yeah, so the equipment list for the Hyper Lab, I have been through the list and I've put groups into phase 1 and phase 2. I've sent it out to the lab team for comment, and I've got absolutely no comment. So we'll go be going with my suggestion in the short time anyway. And we can see what we think whether we need to make additional changes on top of that. If I open it up, then I can show you what I've done.

说话人 2 00:00:42

How are you? Anyway? You alright? Yeah, great. Busy days. Actually. You coming to site in a couple of weeks, aren't you? In October. I just found I was mute. Yeah, I, we're planning to go to the UK on October the 12th, that week. Okay, if possible, yeah, yeah, right. Sure. And I think this topic may bring up during the next hour's meeting, maybe. Yeah, yeah, yeah, yeah.

说话人 1 00:01:29

Bye.

说话人 1 00:01:35

I'll share my screen in 1 second. I'll just try and make it easy to read. Okay? Alright. Find with a lot of things where you work with the lab, they take ages to review or do anything. Yeah, it takes quite a long time.

说话人 1 00:02:13

Right. So if this is the same spreadsheet as that you were looking at before, so what I've done is I've put them in phase 2 or phase 1 if I go back to the top. So probably, so for example, I've decided they only need one HPLC system at start. Okay, and that reduces the price significantly. And then what I've done is another column called phase 1 costs. Okay, got it. So if you go down the system, so what I've taken out as an initial. Cuz, so I've left them with one HPLC

system, one mass spec system, and then the items that need to go with the mass spec, which is the generators for pets, these all kind of come with this system.

说话人 1 00:03:16

I've taken out the prep HPLC system. I've left the pH in. I've taken out the. This analytical instrument and this analytical instrument, cuz from discussions I've had with them before, there's an option to use the lab. So they do have a version in the lab upstairs, but there's a philosophy discussion about whether if we're setting up a hyper lab, whether we'd actually want to take samples upstairs. Yeah, the whole point was to get everything in one lab, but to reduce cost. We can use the equipment upstairs, but it does mean we're gonna be carrying samples around a multipurpose building with other tenants in. So I've taken them out cuz they're really expensive. Okay, got it. But there's a philosophy piece around how we're gonna operate on what. What is the point of the lab if we're then gonna be taking all the analytical sample? So in theory, you could take all the analytical samples upstairs that are in liquid other than we don't have enough capacity for some of them, which is why there is some instrumentation on here. But the whole point was to keep it in one space.

说话人 1 00:04:43

Most of the equipment that's in isolators, so which will be solids handling, I've put into phase 1, apart from the particle size and the lyophilizer, because the lyophilizer again is. Paired with the prep HPLC system. And the particle, particle, and depending on the type of chemistry we're doing, so the particle size is one of the ones that I did want to check with the team. Cuz that might be one of the ones we do need to keep it phase one. Okay, it's six si 16. Okay, it's 160,000. So then, okay, yeah, yeah. So I've taken it out for the minute, but.

说话人 1 00:05:35

When we put the numbers, is that we need to agree what the actual plus and minus accuracy for the costs are. So most of the numbers are from people talking to suppliers or numbers that they've got where they numbers they have cuz they bought the equipment recently, so they're reasonably accurate. But if we don't buy them for another year, there'll be inflation to go on top. And there will be some pieces of equipment where we do have them in the wrong phase. Yeah, so we just need to make sure that we've, somewhere we've got some. Buffer, but then all the isolation and drying equipment, I've taken out the crystal 16, which is a piece of equipment that used by the crystallization group. Yeah, mainly so they don't have cost for it anyway. So.

说话人 1 00:06:41

And then in the laboratory space, I've made the Assumption we're only prepping it, we're only going to run one project at a time. So I've taken out one set of reactors and the equipment that goes with that, all. All the equipment associated with crystallization and screening have taken out, and I've taken out the glass wash. Okay, got it. So hopefully that gives you enough. I just want to talk you through it cuz it's quicker than you write me sending you looking at it and me having to then having to go backwards and forwards with lots of emails. Yeah, and that reduces the costs by my maths, which you do need to check by the way, that this, this the spreadsheet is working correctly. It's down to 1 point.

说话人 2 00:07:37

2,5. Okay, so the face one is two third, about two third and the face two is the rest. Yes. Okay, got it. And I got one question that I found part of the equipment you. You're writing as phase 1, but the quantity is reducing from one, two to one. Such as the first equipment. Yeah, that's the only one. Okay.

说话人 1 00:08:12

And for all the others, I, all the others, they either need both or I think I've put them in as individuals. Two drying ovens. Okay, got it. Yeah, one drying oven we can have as well. So that this one. Okay.

说话人 1 00:08:41

Other places, like say for example here, where there's twos here, that's because it's associated with one system, but you have to buy one or to have to buy two parts. Okay, for the system, got it. So we don't, the whole system goes, all the numbers go. Yeah, understand. Okay.

说话人 2 00:09:05

No problem for me. And I also want to have your suggestion on the estimator and writing the proposal. So I need to explain why we're not going to use the TJ6 estimator.

说话人 1 00:09:25

So do you have. Because they don't, they were. So there are, with every. Everything in the UK, there will be UK standards and they'll need to be CE marked. Okay. And my expectation is as they've designed it, they won't have designed it using the UK standards in mind, and it won't be CE marked. Okay. And the time to.

说话人 1 00:09:50

So we know from the other projects, if we have to see earmark something, it adds 3 to 4 months as a minimum. Okay, got it. To work with a vendor. Hum. And to be clear, they weren't, the examples we saw weren't white clean on the inside. I wouldn't write that on your slides. Some of the finishes on the inside of the welding would make it, made, it would make, must make it quite difficult to clean. Yeah, there are dead legs or uncleanable corners, but I won't put it in this slide, of course. No, yeah, exactly. Don't put that in the slides. Yeah, that won't work very well.

说话人 1 00:10:31

But actually, the fact that we'd have to go through the same. Anything that's kind of electrical requirements or pressure requirements in the UK. And these will have, they're gonna have to come in via CE marking. It won't be quite as onerous as the flow hydrogenation because it won't be pressure equipment in quite the same way, but it will still have to have, but it will be probably a 3 or 4 months testing period.

说话人 1 00:10:59

Okay, and then the Ma, and that assumes that they don't ask for any design changes. Okay, got it. And all the paperwork that we're having to collate for the flow hydrogenation generator. We will still to s gets to see. Mark, you have to produce a certain a level of information and documentation that I don't know that will have for something that we've already built in house. It means a flow hydrogenation. No, sorry. But so for the isolators, okay, that some of the DOC, some of the documentation that we have to prove that we've done certain testing and certain design, met design standards. I don't think we'll have because we haven't had that in mind when TJ6 were designing that equipment. Yeah, yeah, got it. So they might. So I think if we try to see earmark, then what will happen is we'll have to end up doing a package of work. Okay.

说话人 2 00:12:03

Yeah, to demonstrate the I, I, I, it is, it won't. I don't think it'll be a it'll be quite a big task, I think. Yeah, I think that's very sufficient enough reasons. And thank you. And should I mention also mention about the harness of the maintenance or the service after?

说话人 1 00:12:24

After shipping to UK or yeah, any, but so we've got a list of Chinese suppliers who can supply equipment into the UK for isolators. When I've tried to cut, so at the start here, I've tried to contact quite a few of them. Most of them sent me information that was actually quite difficult to use. I had a conversation with Teflon, but Teflon do make ice, tend to make isolators bespoke for equipment. And they, that isn't quite what we're looking for. Probably we were looking for something else. So we just need to, there's almost two levels. There's isolated that is bespoke to

go on a piece of operating equipment, and that's where TEF, Teflon specialize. And then there's off the SH, off the shelf high. Integrity isolators and we want the second one. Okay, got it.

说话人 1 00:13:25

But it might be, there might be other China suppliers that we can use. But when we will, when we have, if we go into the project, we'll have need to have more discussion. Yeah, or somebody will need to have more discussion around that. Yeah, but the first stage of the project is actually we need to pay for a study to check that the extract system upgrade costs. Yeah, or even so we've made assumptions about what's required without that survey. So we haven't paid for the survey that as a starting point, will give us a much better understanding of how accurate our overall costs are.

说话人 2 00:14:01

Okay, got it. Yeah, thanks. Is there anything else on this? No, I think I got everything I need. Yeah, and thank you. Do you want me to just share a link with you again? Sure. The link works well to the share point. Is there anything else on the hypo slides that you want to talk through? No, Karen said that Gaoqi needed them fairly quickly, didn't they? Yeah, they, yeah, they sent me the requirement on last Friday and I sent back to them on Monday and then they get back me to me for some modifications, revise the suggestions and I'm trying to do the revise today and tomorrow and sending back to them tomorrow. Yeah, so everything on this equipment sheet at the moment, all everything in Phase 1 is assumed to be new.

说话人 1 00:15:12

Okay, got it. But there are, we bought equipment from Pfizer Auctions and the reason why we bought them from Pfizer Auctions is we know where they've been being well maintained. Okay. Yeah, but you can't, there are lots of auction houses where you can buy secondhand equipment.

说话人 2 00:15:32

Hum, yeah, which is cheaper. But you don't know how it's been used or how it's been maintained or it's it could be broken when you get it. So yeah, got it. This status of the equipment is really important. Otherwise, the lead time is also a significant cost.

说话人 1 00:15:53

Well, I think the equipment lead time is a little, the, the actually the the the two biggest impacts were gonna be one around H fact changes. And so if that requires more work than we initially thought, identifying the right vendors to work with might be more complicated. And the other

one is actually getting enough information at the agreement to be able to finalize, this is the design, so that we can get somebody to do the full tender and costs. Okay, got it. So as soon as what we'll need to do is engage. Side tech, probably because they'll hold all the drawings for the space we're going into and then work with them to get a drawing that can be used to work with subcontractors. Yeah, but if we've not agreed what the scope of the lab is properly. Then that design will take ages.

说话人 1 00:16:53

So getting the scope agreement up front, cuz the a couple of, couple of some of the conversations I've had between Kai and Gochi suggest that they don't necessarily they aren't necessarily aligned with what the scope is. Yeah, Fr from my aspect, getting the exact scope would save a lot of work.

说话人 2 00:17:16

Before hand. Yeah, it would be very nice to have an exact scope. Yeah, especially when I went through all the projects and.

说话人 1 00:17:26

It's causing big problems when we don't have a very clear scope. It, it's, it costs lots of money. And also money. Now, you know, I think you need to have a better appreciation of why at the right at the start, we were going, we need to have scope. We need to have a scope. Yeah.

说话人 2 00:17:49

Otherwise, it's becomes really difficult. Yeah, it's changing up and top and front and back and changing a lot. Yeah, it's really difficult, isn't it? Right. Is there anything else we need to do on this? Otherwise, I'll give you half an hour. I'll leave you, give you half an hour free before the next meeting. Thanks. That's all I need. Thank you for your help.

说话人 1 00:18:14

Okay, yeah. Alright. Thanks, Peter. Bye. Thank you. Bye.