

ASYMCHEM G-128 ALTERATIONS CONCEPT ESTIMATE RISK REGISTER



High
Substantial
Moderate
Low

NET TOTAL OF ALL RISK & OPPORTUNITIES			£397,875
ESTIMATED LIABILITY / OPPORTUNITY RANGE	Low Est.	High Est.	
	£146,633	£649,117	

CONFIDENTIAL FOR INTERNAL CIRCULATION ONLY

Risk / Opportunity ID	Date Raised	Risk or Opportunity	Description	Owner	Inherent Risk and Opportunity Rating			Current level of Risk and Opportunity Rating														Date Closed	Comments
					Likelihood	Impact	Rating	Risk and Opportunity Strategy	Is there a residual risk or opportunity?	Is it now an opportunity or a risk?	Description / Mitigation Strategy	Mitigation / Implementation Measure Owner	Likelihood	Impact	Rating	Best / Lowest Cost	Likely Cost	Worst / Highest Cost	Most Likely Additional Cost or Cost Saving	Programme Impact	Active / Open / Closed		
1	02/08/2026	Risk	End user consultation	Employer	2	3	M	End Users might change their aspirations	Yes	Risk	Ensure the concept has been communicated to the client and end users, gaining their input and ensuring the project brief meets these requirements.	Employer	2	3	M	£80,000	£200,000	£400,000	£66,000		Open		Aug 26 - Have assumed (Best) = 2% increase, (Likely) = 5% increase, (Worst) = 10% increase in overall estimated construction and equipment costs of £4m
2	02/08/2026	Risk	Budget insufficiency	Employer	3	3	S	Fundamental difference in design or client change that the initial budget was based on compared to the initial design	Yes	Risk	Establish project brief as soon as possible and produce initial cost plan to ensure the project is financially viable.	Employer	3	3	S	£0	£200,000	£400,000	£100,000		Open		Aug 26 - Have assumed (Best) = no change, (Likely) = 5% increase, (Worst) = 10% increase in overall estimated construction and equipment costs of £4m
3	02/08/2026	Risk	Cost certainty	Employer	3	3	S	Completeness of design	Yes	Risk	Look to obtain a fixed lump sum cost from a Contractor on a Design and Build Procurement strategy to ensure cost certainty once design evolved.	Employer	3	3	S	£0	£0	£0			Open		Aug 26 - The cost plan assumes a fixed lump sum price based on a D&B procurement route. The risk, if any, will be realised in Trade Contractor procurement, see risk 5
4	02/08/2026	Risk	Design changes	Employer	3	3	S	Design development	Yes	Risk	Ensure estimates are robust and adequate contingency is available. Furthermore, early design coordination will benefit any potential unforeseen design clashes.	Employer	3	3	S	£0	£95,000	£190,000	£47,500		Open		Aug 26 - Have assumed (Best) = no change, (Likely) = 5% increase, (Worst) = 10% increase in estimated construction and equipment costs provided by the contractor of c.£1.9m
5	02/08/2026	Risk	General completeness of design	Employer	3	3	S	Trade Package design is incomplete or details are unintentionally missed due to pressure during build up to tender period or some items are unknown at this stage due	Yes	Risk	Defer trade package procurement until detailed design complete	Employer	3	3	S	£0	£0	£95,000	£11,875		Open		Aug 26 - The concept programme assumes Trade Contractor procurement commences based on a complete detailed design. This particular risk is therefore limited. If the programme is expedited and Trade Contractors quote on the basis of the co-ordinated design then this risk should be re appraised.
6	02/08/2026	Risk	Contractor shortage	Employer	3	3	S	Inability to find sufficient interested and capable contractors/ subcontractors to tender	Yes	Risk		Employer	4	3	S	£0	£0	£0			Open		Aug 26 - Potential that there are insufficient Trade Contractor returns to confirm pricing is competitive. Contractor & WC would need to benchmark returns.
7	02/08/2026	Risk	Damage outside of the site demise	Employer	3	3	S	Damage to existing structures through demolition/removal of material from site	Yes	Risk	Contractor at site setup must ensure adequate protection to all items not within the project and the surrounding area including the route to and from site for waste removal / operatives.	Employer	3	3	S	£0	£0	£0			Open		Aug 26 - An allowance has been included within the cost plan for the Contractor to protect common areas. Any damage would be a Contractor liability.
8	02/08/2026	Risk	Excessive unplanned noise, dust nuisance levels	Employer	3	3	S	The project and building occupants are subject to excessive unplanned noisy works	Yes	Risk	Times when noisy works can take place will need to be advised by client before tender documents are released. Mitigation will entail weekend / out of hours working	Employer	3	3	S	£0	£0	£25,000	£3,125		Open		Aug 26 - The Cost Plan anticipates that forming openings and demolition of walls will need to be completed out of hours. There remains a risk that is a worst case scenario some work is delayed or incurs a further premium to be completed out of hours.
9	02/08/2026	Risk	Extended equipment delivery timescales	Employer	3	3	S	Manufacture and delivery timescale in excess of 12 weeks	Yes	Risk	Confirm and place equipment orders as soon as practical	Employer	3	3	S	£0	£40,000	£100,000	£22,500		Open		Aug 26. The cost plan assumes roughly a 3 month manufacture / deliver period. Potential that this could be 5 to 8 months for Isolators delaying the commencement of works on site, or the in ability to complete work if works have commenced. Assume costs of £20k/mth although likely these could be mitigated. (Best) = no delay, (Likely) = 2mths, (Worst) =5 mths.
10	02/08/2026	Risk	AHU dilapidated or insufficient for requirement	Employer	3	3	S	Replacement of AHU required / work over and above allowances within cost plan	Yes	Risk		Employer	3	3	S	£200,000	£250,000	£300,000	£125,000		Open		Aug 26 - Have assumed (Best) = £200k, (Likely) = £250k, (Worst) = £300k increase in estimated construction costs
11	02/08/2026	Risk	Physical access for installation of new equipment	Employer	3	3	S	Equipment URS doesn't adequately consider equipment constraints.	Yes	Risk	Check access dimensions and ensure these ae correctly stated in equipment order.	Employer	3	3	S	£0	£0	£25,000	£3,125		Open		Aug 26 - Have assumed (Best) = no cost, (Likely) = no cost, (Worst) = £25k increase in estimated construction costs to remove walls and rebuild openings if necessary.
12	02/08/2026	Risk	New Fume Cupboards required	Employer	3	3	S	Estimate assumes existing fume cupboards can be re-used, but condition has not been confirmed	Yes	Risk	Check condition of fume cupboards	Employer	3	3	S	£0	£0	£150,000	£18,750		Open		Aug 26 - Have assumed (Best) = no cost noting allowance in cost plan, (Likely) = no cost, (Worst) = £150k increase to purchase new fume cupboards if necessary